Field Inspection Report
4108 Larkspur Lane
Larkfield Commons - Lots: 14

Verification Date: 2026-05-28
Rater: Priya Raman

Ridgeline BUILDERS

Inspection: Construction Progress Report



1: Week 3: Foundation walls poured and forms stripped. Waterproofing starts Monday.



2: Week 5: Basement backfilled, drainage stone placed, first-floor deck sheathed.



3: Week 7: First- and second-floor walls framed. Roof framing under way.



4: Week 9: Roof sheathed and self-adhered weather barrier on all four elevations.



5: Week 12: Roofing crew installing shingles on the main roof. Solar standoffs flashed in.



6: Week 15: Exterior rigid insulation complete, windows set and flashed. Siding delivery confirmed for next week.



7: Week 20: Siding and trim nearly complete on the rear elevation. Lift stays on site until Friday.



8: Week 24: Exterior complete, final grade and planting done. Ready for the owner walkthrough.